

Sikka Kingston Green

Progress Report for- 24.06.2025 To 30.06.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		stair case Railing- 0%
		Paint- 1620 Sft.
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- 912kg
		Tiling/Stone- 490 Sft.
		Electrical- 85%
		any other work-
Tower Name	Tower Photo	Work Done i.e.
Tower-2 (Divine)		RMC- 80%
		Paint- In Progress.
		Stair case Railing- 0%
		Door frame- 75%
		Brick Work- 71%
		Plaster Work- 60%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
		Electrical (Conduites Work)- 50%
		any other work-

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Paint- In Progress.
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 75%
		Plaster Work- 65%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
		Electrical- (Conduites Work)- 50%
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work- STP MS Staircase & Railing Paint Work- 370 SFt.