



**Sikka (Kimaya Greens)**  
IT Park Dehradun

Progress Report for-

**10-02-2025 to 16-02-2025**

Tower Name	Tower Photo	Work Done i.e.
TOWER -1		RMC 95% Completed
		Demolition work in progress
		Blockwork in progress
		Paint not Started
		Tiling not Started
		Plumbing not Started
		Electrical Conducting 50% Finish Façade Work Front Framing 80% Completed
TOWER -2 (AURA)		RMC Completed 30868 sqft & Shuttering & Steel Fixing in Progress For Next Casting
		Painting Work not Started
		Tiling Work not Started
		Plumbing Work not Started
Electrical Work not Started		
Tower -3 (Amari)		RMC 95 % Completed & Shuttering & Steel Fixing in Progress For Next Casting
		One Coat Putty Completed 2nd Coat in Progress
		Tiling Completed 17040 sqft
		Plumbing 73 % Completed
		Electrical Conducting Completed
Outer Plaster work in progress		

