





**Sikka Kingston Green**

**Progress Report for- 18.02.2025 To 24.02.2025**

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		Stair case Railing- 98%
		Paint- 1345 Sft.
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- 290kg
		Tiling/Stone- 470 Sft.
		Electrical- 85%
		any other work- Elevation Tile work In Progress.
Tower Name	Tower Photo	Work Done i.e.
Tower-2 (Divine)		RMC- 80%
		Paint- Not Start
		Stair case Railing- 0%
		Door frame- 75%
		Brick Work- 71%
		Plaster Work-
		Fabrication Work- 10%
		Plumbing- 50 No (Core Cutting)
		Tiling/Stone- Stair Stone work- 20%
		Electrical (Conduces Work)- 50%
any other work- Elevation Tile work In Progress.		

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Paint- 945 Sft.
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 75%
		Plaster Work-
		Fabrication Work- 10%
		Plumbing-
		Tiling/Stone- Stair Stone work- 20%
		Electrical- (Conduites Work)- 50%
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work-