


Sikka Kingston Green

Progress Report for- 02.06.2025 To 09.06.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		stair case Railing- 0%
		Paint- 1210 Sft.
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- 605kg
		Tiling/Stone- 315 Sft.
Tower-2 (Divine)		Electrical- 85%
		any other work-
		Work Done i.e.
		RMC- 80%
		Paint- In Progress.
		Stair case Railing- 0%
		Door frame- 75%
		Brick Work- 71%
		Plaster Work- 60%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
		Electrical (Conduites Work)- 50%
		any other work-

Tower Name	Tower Photo		Work Done i.e.
Tower-3 (Supreme)			RMC- 80%
			Paint- In Progress.
			Brick Work- 71%
			Stair case Railing- 0%
			Door frame- 75%
			Plaster Work- 65%
			Fabrication Work- 10%
			Plumbing- In Progress.
			Tiling/Stone- Stair Stone work- 20%
			Electrical- (Conduites Work)- 50%
Non Tower Area		Photo	Work Done i.e.
			Hauticulture-
			RMC-
			any other work- STP MS Staircase & Railing Paint Work- 370 Sft.