

Sikka Kingston Greens

Progress Report for- 21.10.2025 To 27.10.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		stair case Railing- 90%
		Primar- In Progress
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- In Progress
		Tiling/Stone- In Progress
Tower-2 (Divine)		Electrical- 85%
		any other work-
		Tower Name
		Tower Photo
		Work Done i.e.
		RMC- 80%
		Putty - 150 Sft
		Stair case Railing- 0%
		Door frame- 75%
		Brick Work- 71%
		Plaster Work- 60%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
		Electrical (Conduites Work)- 50%
		any other work-

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Putty - In Progress.
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 75%
		Plaster Work- 65%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
		Electrical- (Conduites Work)- 50%
		any other work-
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work- STP MS Staircase & Railing Paint Work- 370 Sft.