




Sikka (Kimaya Greens)
IT Park Dehradun

Progress Report for-

14-01-2025 to 19-01-2025

Tower Name	Tower Photo	Work Done i.e.
TOWER -1		RMC 95% Completed
		Blockwork in progress
		Paint not Started
		Tiling not Started
		Plumbing not Started
		Electrical Conduiting 50% Finish
		Façade Work Front Framing 80% Completed
TOWER -2 (AURA)		RMC Completed 30868 sqft
		Painting Work not Started
		Tiling Work not Started
		Plumbing Work not Started
		Electrical Work not Started
Tower -3 (Amari)		RMC 95 % Completed
		One Coat Putty Completed
		Tiling Completed 13868 sqft
		Plumbing 70 % Completed
		Electrical Conduiting Completed
		Outer Plaster work in progress

