





Sikka Kaamya Project**Progress Report for the period 03-02-2025 to 09-02-2025**

Tower Name	Tower Photo	Item	Progress of work
DIAMOND		RMC/Steel	9th floor roof slab - 50% casted
		Paint	Yet to start
		Tiling	1st floor completed
		Plumbing	1st floor completed
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	4th floor in progress
		External Plaster	N/A
		Fire Fighting	Yet to start
RUBY		RMC	Structure Work Completed
		Paint	Intenal putty work completed, external primer done 60%
		Tiling	Wall Tiling at 19th floor in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	80% completed
Fire Fighting	Internal sprinkler system piping completed		
OPAL		RMC	Structure Work Completed
		Paint	Intenal putty work completed, external primer done 55%
		Tiling	Floor Tiling at 16th floor in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed

		External Plaster	77% completed
		Fire Fighting	Internal sprinkler system piping completed
JADE		RMC	Structure Work Completed
		Paint	Internal putty work completed, external primer done 50%
		Tiling	Tiling at 17th floor in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	72% completed
		Fire Fighting	Internal sprinkler system piping completed
AMBER		RMC	Structure Work Completed
		Paint	Internal putty work completed, external primer done 62%
		Tiling	Tiling at 20th floor in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	82% completed
		Fire Fighting	Internal sprinkler system piping completed
SAPPHIRE		RMC	Structure Work Completed
		Paint	Internal putty work completed, external painting done 80%
		Tiling	Lift Wall Tile Cladding at 9th floor in progress - 45 % completed
		Plumbing	Completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	Completed



Fire Fighting	Completed
---------------	-----------

PEARL		RMC	Structure Work Completed
		Paint	Completed, final coat balance
		Tiling	Completed
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	Completed
		Fire Fighting	Completed
EMERALD		RMC/Steel	3rd floor roof R/F work completed, ready for casting
		Paint	Yet to start
		Tiling	Yet to start
		Plumbing	Yet to start
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	Yet to start
		External Plaster	N/A
		Fire Fighting	Yet to start