




Sikka Kingston Green

Progress Report for- 13.01.2025 To 20.01.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		Stair case Railing- 98%
		Paint- 1940 Sft.
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- .780 kg..
		Tiling/Stone- 380 Sft.
		Electrical- 85%
		any other work- Elevation Tile work In Progress.
Tower Name	Tower Photo	Work Done i.e.
Tower-2 (Divine)		RMC- 80%
		Paint- Not Start
		Stair case Railing- 0%
		Door frame- 70%
		Brick Work- 71%
		Plaster Work- 850 Sft.
		Fabrication Work- 10%
		Tiling/Stone- Stair Stone work- 10%
		Electrical (Conduites Work)- 50%
		any other work-

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Paint- Not Start
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 72%
		Plaster Work- 750 Sft.
		Fabrication Work- 10%
		Tiling/Stone- Stair Stone work- 10%
Electrical- (Conduites Work)- 50%		
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work-