




Sikka Kingston Green

Progress Report for- 25.02.2025 To 03.03.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
	Brick Work- 95%	
	Stair case Railing- 98%	
	Paint- 1530 Sft.	
	Door frame- 100%	
	Internal Plaster- 98%	
	Fabrication Work- 275kg	
	Tiling/Stone- 425 Sft.	
	Electrical- 85%	
	any other work- Elevation Tile work In Progress.	
Tower Name	Tower Photo	Work Done i.e.
Tower-2 (Divine)		RMC- 80%
	Paint- Not Start	
	Stair case Railing- 0%	
	Door frame- 75%	
	Brick Work- 71%	
	Plaster Work- 60%	
	Fabrication Work- 10%	
	Plumbing- 65 No (Core Cutting)	
	Tiling/Stone- Stair Stone work- 20%	
	Electrical (Conduces Work)- 50%	
any other work- Elevation Tile work In Progress.		

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Paint- 625 Sft.
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 75%
		Plaster Work- 65%
		Fabrication Work- 10%
		Plumbing-
		Tiling/Stone- Stair Stone work- 20%
		Electrical- (Conduites Work)- 50%
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work-