




Sikka Kingston Green

Progress Report for- 28.01.2025 To 03.02.2025

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95% Brick Work- 95% Stair case Railing- 98% Paint- 1470 Sft. Door frame- 100% Internal Plaster- 98% Fabrication Work- 430kg Tiling/Stone- 360 Sft. Electrical- 85% any other work- Elevation Tile work In Progress.
Tower Name	Tower Photo	Work Done i.e.
Tower-2 (Divine)		RMC- 80% Paint- Not Start Stair case Railing- 0% Door frame- 70% Brick Work- 420 Sft. Plaster Work- 780 Sft. Fabrication Work- 10% Tiling/Stone- Stair Stone work- 20% Electrical (Conduites Work)- 50% any other work-

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Paint- Not Start
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 72%
		Plaster Work- 650 Sft.
		Fabrication Work- 10%
		Tiling/Stone- Stair Stone work- 20%
Electrical- (Conduites Work)- 50%		
Non Tower Area	Photo	Work Done i.e.
		Hauticulture-
		RMC-
		any other work-